

# Concord Middle School Estimated Project Cash Flow



	Month	OPM + Commissioning	Designer & Consultants	FF&E & Misc. Admin.	Construction	Contingency	Estimated Expenditures	Actual Expenditures	Estimated Cumulative Expenditures	Actual Cumulative Expenditures
Feasibility Study	1 Oct-19	\$25,110					\$25,110	\$25,110	\$25,110	\$25,110
	2 Nov-19	\$34,595					\$34,595	\$34,595	\$59,705	\$59,705
	3 Dec-19	\$20,660					\$20,660	\$20,660	\$80,365	\$80,365
	4 Jan-20	\$12,565	\$75,645				\$88,210	\$88,210	\$168,575	\$168,575
	5 Feb-20	\$16,445	\$151,290				\$167,735	\$167,735	\$336,310	\$336,310
	6 Mar-20	\$25,890	\$75,645				\$101,535	\$101,535	\$437,845	\$437,845
	7 Apr-20	\$34,480	\$75,645				\$110,125	\$110,125	\$547,970	\$547,970
	8 May-20	\$50,035	\$50,430				\$100,465	\$100,465	\$648,435	\$648,435
Pause	9 Jun-20	\$33,130	\$40,344				\$73,474	\$73,474	\$721,909	\$721,909
	10 Jul-20	\$15,520					\$15,520	\$15,520	\$737,429	\$737,429
	11 Aug-20	\$3,785					\$3,785	\$3,785	\$741,214	\$741,214
	12 Sep-20	\$720					\$720	\$720	\$741,934	\$741,934
	13 Oct-20	\$2,590					\$2,590	\$2,590	\$744,524	\$744,524
	14 Nov-20						\$0	\$0	\$744,524	\$744,524
Restart Feasibility Study	15 Dec-20	\$16,798					\$16,798	\$16,798	\$761,322	\$761,322
	16 Jan-21						\$0	\$0	\$761,322	\$761,322
	17 Feb-21	\$300,000.00 SMMA							\$761,322	\$761,322
	18 Mar-21	\$8,662.50 SMMA							\$761,322	\$761,322
	19 Apr-21	\$9,075.00 SMMA							\$761,322	\$761,322
Schematic Design	20 May-21	\$29,337.50 Hill International							\$761,322	\$761,322
	21 Jun-21		\$2,400				\$0	\$0	\$761,322	\$761,322
	22 Jul-21		\$69,318				\$2,400	\$2,400	\$763,722	\$763,722
	23 Aug-21		\$69,318				\$69,318	\$69,318	\$833,040	\$833,040
	24 Sep-21		\$69,318				\$69,318	\$69,318	\$902,358	\$902,358
	25 Oct-21		\$73,918				\$69,318	\$69,318	\$971,676	\$971,676
	26 Nov-21		\$57,765				\$73,918	\$73,938	\$1,045,594	\$1,045,614
Town Proc	27 Dec-21	\$18,016	\$42,361				\$57,765	\$57,765	\$1,103,359	\$1,103,379
	28 Jan-22	\$78,353	\$7,202				\$60,377	\$60,377	\$1,163,736	\$1,163,756
Design Development & Construction Documents	29 Feb-22	\$53,017					\$85,555	\$78,357	\$1,249,291	\$1,242,113
	30 Mar-22	\$53,017	\$436,495				\$53,017	\$7,950	\$1,302,308	\$1,250,063
	31 Apr-22	\$53,017	\$436,495				\$489,512	\$62,018	\$1,791,820	\$1,312,081
	32 May-22	\$53,017	\$436,495				\$489,512	\$382,447	\$2,281,332	\$1,694,528
	33 Jun-22	\$47,017	\$436,495				\$489,512	\$733,550	\$2,770,844	\$2,428,078
	34 Jul-22	\$107,867	\$424,658	\$16,667			\$483,512	\$347,075	\$3,254,356	\$2,775,153
	35 Aug-22	\$56,117	\$424,658	\$16,667			\$549,191	\$0	\$3,803,547	
	36 Sep-22	\$55,207	\$424,658	\$16,667			\$497,441	\$0	\$4,300,989	
	37 Oct-22	\$55,207	\$424,658	\$29,795			\$496,531	\$0	\$4,797,520	
	38 Nov-22	\$55,207	\$424,658	\$7,143			\$509,660	\$0	\$5,307,179	
	39 Dec-22	\$99,207	\$424,658	\$7,143			\$487,007	\$0	\$5,794,187	
	40 Jan-23	\$62,857	\$424,658	\$7,143			\$531,007	\$0	\$6,325,194	
Bid	41 Feb-23	\$57,820	\$424,665	\$7,143			\$494,657	\$0	\$6,819,851	
	42 Mar-23	\$68,030	\$127,350	\$7,143			\$489,627	\$0	\$7,309,479	
se 1 (New School)	43 Apr-23	\$106,980	\$127,350	\$7,143			\$202,523	\$0	\$7,512,002	
	44 May-23	\$80,630	\$96,200	\$7,143			\$241,473	\$0	\$7,753,474	
	45 Jun-23	\$99,130	\$96,200	\$8,333	\$3,094,687	\$272,669	\$183,973	\$0	\$7,937,447	
	46 Jul-23	\$100,630	\$96,200	\$8,333	\$3,094,687	\$272,669	\$3,571,019	\$0	\$11,508,467	
	47 Aug-23	\$94,880	\$96,200	\$8,333	\$3,094,687	\$272,669	\$3,572,519	\$0	\$15,080,986	
	48 Sep-23	\$94,880	\$96,200	\$8,333	\$3,094,687	\$272,669	\$3,566,769	\$0	\$18,647,756	
	49 Oct-23	\$94,880	\$96,200	\$8,333	\$3,094,687	\$272,669	\$3,566,769	\$0	\$22,214,525	
	50 Nov-23	\$94,880	\$96,200	\$8,333	\$3,094,687	\$272,669	\$3,566,769	\$0	\$25,781,294	
	51 Dec-23	\$94,880	\$96,200	\$8,333	\$3,094,687	\$272,669	\$3,566,769	\$0	\$29,348,064	
	52 Jan-24	\$94,880	\$96,200	\$8,333	\$3,094,687	\$272,669	\$3,566,769	\$0	\$32,914,833	
	53 Feb-24	\$94,880	\$96,200	\$8,333	\$3,094,687	\$272,669	\$3,566,769	\$0	\$36,481,603	
	54 Mar-24	\$94,880	\$96,200	\$8,333	\$3,094,687	\$272,669	\$3,566,769	\$0	\$40,048,372	
	55 Apr-24	\$94,880	\$96,200	\$8,333	\$3,094,687	\$272,669	\$3,566,769	\$0	\$43,615,141	
									\$47,181,911	

**Concord Middle School**  
**Estimated Project Cash Flow**



	Month	OPM + Commissioning	Designer & Consultants	FF&E & Misc. Admin.	Construction	Contingency	Estimated Expenditures	Actual Expenditures	Estimated Cumulative Expenditures	Actual Cumulative Expenditures
Construction Phase	56 May-24	\$94,880	\$96,200	\$8,333	\$3,094,687	\$272,669	\$3,566,769	\$0	\$50,748,680	
	57 Jun-24	\$94,880	\$96,200	\$8,333	\$3,094,687	\$272,669	\$3,566,769	\$0	\$54,315,450	
	58 Jul-24	\$94,880	\$96,200	\$8,333	\$3,094,687	\$272,669	\$3,566,769	\$0	\$57,882,219	
	59 Aug-24	\$81,380	\$96,200	\$887,500	\$3,094,687	\$272,669	\$4,432,436	\$0	\$62,314,655	
	60 Sep-24	\$81,380	\$96,200	\$12,500	\$3,094,687	\$272,669	\$3,557,436	\$0	\$65,872,091	
	61 Oct-24	\$81,380	\$96,200	\$12,500	\$3,094,687	\$272,669	\$3,557,436	\$0	\$69,429,527	
	62 Nov-24	\$81,380	\$96,200	\$12,500	\$3,094,687	\$272,669	\$3,557,436	\$0	\$72,986,963	
	63 Dec-24	\$81,380	\$96,200	\$12,500	\$3,094,687	\$272,669	\$3,557,436	\$0	\$76,544,400	
	64 Jan-25	\$81,380	\$96,200	\$887,500	\$3,094,687	\$272,669	\$4,432,436	\$0	\$80,976,836	
	65 Feb-25	\$81,380	\$96,200	\$887,500	\$3,094,687	\$272,669	\$4,432,436	\$0	\$85,409,272	
Phase 2 (Demo & Fields)	66 Mar-25	\$81,380	\$96,200	\$87,500	\$3,094,687	\$272,669	\$3,632,436	\$0	\$89,041,708	
	67 Apr-25	\$81,380	\$96,200	\$87,500	\$3,094,687	\$272,669	\$3,632,436	\$0	\$92,674,144	
	68 May-25	\$81,380	\$57,143	\$12,500	\$3,094,687	\$272,669	\$3,518,379	\$0	\$96,192,523	
	69 Jun-25	\$81,380	\$57,143	\$58,538	\$857,143	\$34,388	\$1,088,592	\$0	\$97,281,114	
	70 Jul-25	\$77,780	\$57,143		\$857,143	\$34,388	\$1,026,454	\$0	\$98,307,568	
	71 Aug-25	\$77,780	\$57,143		\$857,143	\$34,388	\$1,026,454	\$0	\$99,334,022	
	72 Sep-25	\$77,780	\$57,143		\$857,143	\$34,388	\$1,026,454	\$0	\$100,360,475	
	73 Oct-25	\$68,800	\$57,143		\$857,143	\$34,388	\$1,017,474	\$0	\$101,377,949	
	74 Nov-25	\$60,255	\$57,143		\$857,143	\$34,388	\$1,008,929	\$0	\$102,386,877	
	75 Dec-25	\$56,055	\$41,667		\$857,143	\$34,388	\$989,252	\$0	\$103,376,130	
Closeout	76 Jan-26	\$47,705	\$41,667		\$166,667	\$29,180	\$285,218	\$0	\$103,661,348	
	77 Feb-26	\$41,855	\$41,667		\$166,667		\$250,188	\$0	\$103,911,536	
	78 Mar-26	\$38,355	\$41,667		\$166,647		\$246,668	\$0	\$104,158,205	
	79 Apr-26	\$28,407	\$41,667				\$70,074	\$0	\$104,228,278	
	80 May-26	\$25,060	\$41,667				\$66,727	\$0	\$104,295,005	
	81 Jun-26	\$20,995					\$20,995	\$0	\$104,316,000	
	82 Jul-26						\$0	\$0	\$104,316,000	
	83 Aug-26						\$0	\$0	\$104,316,000	
	84 Sep-26						\$0	\$0	\$104,316,000	
	Subtotal for FY '19	\$252,910	\$468,999	\$0	\$0	\$0	\$721,909			
	Subtotal for FY '20	\$39,413	\$2,400	\$0	\$0	\$0	\$41,813			
	Subtotal for FY '21	\$355,454	\$2,135,180	\$0	\$0	\$0	\$2,490,634			
	Subtotal for FY '22	\$904,259	\$3,844,367	\$138,128	\$3,094,687	\$272,669	\$8,254,110			
	Subtotal for FY '23	\$1,144,310	\$1,154,401	\$100,000	\$37,136,249	\$3,272,024	\$42,806,983			
	Subtotal for FY '24	\$990,060	\$1,076,286	\$2,966,871	\$34,898,704	\$3,033,743	\$42,965,665			
	Subtotal for FY '25	\$620,827	\$535,714	\$0	\$5,642,837	\$235,507	\$7,034,886			
	TOTAL	\$4,307,233	\$9,217,347	\$3,205,000	\$80,772,477	\$6,813,943	\$104,316,000			



Town of Concord  
Concord Middle School  
Estimated Project Cash Flow Graph



June 30, 2022

