



Town of Concord
Concord Middle School



January 26, 2023

Project Budget and Cost Summary

A	C	D (Bud. Adj. Tab)	E (C+D)	F (Com. Cost tab)	G (E-F)	H (Forecast. tab, >G)	I (F+G+H)	J (Invoice Tab)	K (I-J)
Description	BUDGET			COST				CASH FLOW	
	Intial Budget	Authorized Changes	Approved Budget	Committed Costs	Uncommitted Costs	Forecast Costs	Total Project Costs	Expenditures to Date	Balance To Spend
20 Construction									
Construction	\$80,000,000	\$7,420,207	\$87,420,207	\$0	\$87,420,207	\$0	\$87,420,207	\$0	\$87,420,207
Subtotal	\$80,000,000	\$7,420,207	\$87,420,207	\$0	\$87,420,207	\$0	\$87,420,207	\$0	\$87,420,207
30 Architectural & Engineering									
Designer - Basic Services	\$6,590,600	\$589,400	\$7,180,000	\$7,180,000	\$0	\$0	\$7,180,000	\$3,918,000	\$3,262,000
Schematic Design	\$889,400	\$232,447	\$1,121,847	\$1,121,847	\$0	\$0	\$1,121,847	\$1,121,847	\$0
Geotechnical Engineering CA	\$250,000	-\$45,000	\$205,000	\$205,000	\$0	\$0	\$205,000	\$36,926	\$168,074
Geoenvironmental Engineering-allowance	\$51,000	\$134,000	\$185,000	\$185,000	\$0	\$0	\$185,000	\$0	\$185,000
Site Survey	\$50,000	-\$30,000	\$20,000	\$10,000	\$10,000	\$0	\$20,000	\$0	\$20,000
Survey of Existing Conditions / Wetlands	\$50,000	-\$50,000	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Hazardous Materials	\$100,000	\$45,000	\$145,000	\$145,000	\$0	\$0	\$145,000	\$1,338	\$143,662
A&E Sub Consultants	\$0	\$70,500	\$70,500	\$70,500	\$0	\$0	\$70,500	\$36,322	\$34,178
Other Reimbursable Costs	\$100,000	-\$80,000	\$20,000	\$20,000	\$0	\$0	\$20,000	\$95	\$19,905
Printing (Over the Minimum)	\$50,000	-\$30,000	\$20,000	\$0	\$20,000	\$0	\$20,000	\$0	\$20,000
Testing & Inspections	\$150,000	\$100,000	\$250,000	\$0	\$250,000	\$0	\$250,000	\$0	\$250,000
Subtotal	\$8,281,000	\$936,347	\$9,217,347	\$8,937,347	\$280,000	\$0	\$9,217,347	\$5,114,527	\$4,102,819
40 Administrative Costs									
Owner's Project Manager Basic Services	\$3,200,000	\$443,580	\$3,643,580	\$3,383,575	\$260,005	\$0	\$3,643,580	\$375,778	\$3,267,803
OPM Feasibility Study	\$299,800	\$78,353	\$378,153	\$378,153	\$0	\$0	\$378,153	\$378,153	\$0
OPM Cost Estimates	\$0	\$5,500	\$5,500	\$5,500	\$0	\$0	\$5,500	\$5,500	\$0
Advertising	\$29,795	\$205	\$30,000	\$0	\$30,000	\$0	\$30,000	\$0	\$30,000
Other Administrative Costs	\$50,000	\$0	\$50,000	\$0	\$50,000	\$0	\$50,000	\$0	\$50,000
Other Project Costs (Moving)	\$150,000	\$50,000	\$200,000	\$0	\$200,000	\$0	\$200,000	\$0	\$200,000
Utility Fees	\$300,000	\$0	\$300,000	\$0	\$300,000	\$0	\$300,000	\$0	\$300,000
Legal	\$50,000	-\$50,000	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Commissioning Agent	\$200,000	-\$41,690	\$158,310	\$158,310	\$0	\$0	\$158,310	\$25,396	\$132,914
Subtotal	\$4,279,595	\$485,948	\$4,765,543	\$3,925,538	\$840,005	\$0	\$4,765,543	\$784,827	\$3,980,716

Note: Updated per STM vote on January 19, 2023. The forthcoming town vote is scheduled February 16, 2023 to formalize this budget.



January 26, 2023

Town of Concord
Concord Middle School



Project Budget and Cost Summary

A	C	D	E	F	G	H	I	J	K
		(Bud. Adj. Tab)	(C+D)	(Com. Cost tab)	(E-F)	(Forecast. tab, >G)	(F+G+H)	(Invoice Tab)	(I-J)
Description	BUDGET			COST				CASH FLOW	
	Intial Budget	Authorized Changes	Approved Budget	Committed Costs	Uncommitted Costs	Forecast Costs	Total Project Costs	Expenditures to Date	Balance To Spend
50 Furniture, Fixtures and Equipment									
Furniture, Fixtures and Equipment	\$1,225,000	\$140,000	\$1,365,000	\$0	\$1,365,000	\$0	\$1,365,000	\$0	\$1,365,000
Security	\$227,500	-\$227,500	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Technology	\$1,225,000	\$35,000	\$1,260,000	\$0	\$1,260,000	\$0	\$1,260,000	\$0	\$1,260,000
Subtotal	\$2,677,500	-\$52,500	\$2,625,000	\$0	\$2,625,000	\$0	\$2,625,000	\$0	\$2,625,000
Project Sub-Total	\$95,238,095	\$8,790,002	\$104,028,097	\$12,862,885	\$91,165,212	\$0	\$104,028,097	\$5,899,354	\$98,128,743
70 Project Contingency									
Construction Contingency	\$4,000,000	\$591,197	\$4,591,197		Current Contingency	Potential Risk	Potential Contingency		
Owner's Bid Contingency	\$0	\$2,019,312	\$2,019,312		\$4,591,197	\$0	\$4,591,197		\$4,591,197
Owner's Contingency	\$761,905	\$115,489	\$877,394		\$2,019,312	\$0	\$2,019,312		\$2,019,312
Subtotal	\$4,761,905	\$2,725,998	\$7,487,903		\$877,394	\$0	\$877,394		\$877,394
					\$7,487,903	\$0	\$7,487,903		\$7,487,903
Project Total	\$100,000,000	\$11,516,000	\$111,516,000	\$12,862,885	\$98,653,115	\$0	\$111,516,000	\$5,899,354	\$105,616,646
*Includes \$1.5M from Feasibility and Schematic Design Phase									
Construction Cost Estimates	Date	Amount	Gross Square Feet	Cost Per SF		Budget Revisions Summary		Date	Amount
Schematic Design Estimate	11/03/21	\$82,512,622	143,510	\$574.96					
Design Development	06/29/22	\$86,105,512	142,704	\$603.39					
Construction Documents (60%)	10/19/22	\$86,455,680	142,513	\$606.65					
Construction Documents (90%)	01/12/23	\$87,420,207	142,567	\$613.19					
Finalized GC Contract									

Note: Updated per STM vote on January 19, 2023. The forthcoming town vote is scheduled February 16, 2023 to formalize this budget.