



Town of Concord
Concord Middle School



July 18, 2023

Project Budget and Cost Summary

A	C	D	E	F	G	H	I	J	K
		(Bud. Adj. Tab)	(C+D)	(Com. Cost tab)	(E-F)	(Forecast. tab, >G)	(F+G+H)	(Invoice Tab)	(I-J)
Description	BUDGET			COST				CASH FLOW	
	Intial Budget	Authorized Changes	Approved Budget	Committed Costs	Uncommitted Costs	Forecast Costs	Total Project Costs	Expenditures to Date	Balance To Spend
20 Construction									
Construction	\$80,000,000	\$5,175,000	\$85,175,000	\$85,175,000	\$0	\$0	\$85,175,000	\$1,033,889	\$84,141,111
Subtotal	\$80,000,000	\$5,175,000	\$85,175,000	\$85,175,000	\$0	\$0	\$85,175,000	\$1,033,889	\$84,141,111
30 Architectural & Engineering									
Designer - Basic Services	\$6,590,600	\$589,400	\$7,180,000	\$7,180,000	\$0	\$0	\$7,180,000	\$4,966,000	\$2,214,000
Schematic Design	\$889,400	\$232,447	\$1,121,847	\$1,121,847	\$0	\$0	\$1,121,847	\$1,121,847	\$0
Geotechnical Engineering CA	\$250,000	-\$45,000	\$205,000	\$205,000	\$0	\$0	\$205,000	\$36,926	\$168,074
Geoenvironmental Engineering-allowance	\$51,000	\$134,000	\$185,000	\$185,000	\$0	\$0	\$185,000	\$0	\$185,000
Site Survey	\$50,000	-\$30,000	\$20,000	\$10,000	\$10,000	\$0	\$20,000	\$0	\$20,000
Survey of Existing Conditions / Wetlands	\$50,000	-\$50,000	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Hazardous Materials	\$100,000	\$45,000	\$145,000	\$145,000	\$0	\$0	\$145,000	\$1,338	\$143,662
A&E Sub Consultants	\$0	\$70,500	\$70,500	\$70,500	\$0	\$0	\$70,500	\$55,880	\$14,620
Other Reimbursable Costs	\$100,000	-\$80,000	\$20,000	\$20,000	\$0	\$0	\$20,000	\$425	\$19,575
Printing (Over the Minimum)	\$50,000	-\$30,000	\$20,000	\$0	\$20,000	\$0	\$20,000	\$0	\$20,000
Testing & Inspections	\$150,000	\$104,015	\$254,015	\$254,015	\$0	\$0	\$254,015	\$0	\$254,015
Subtotal	\$8,281,000	\$940,362	\$9,221,362	\$9,191,362	\$30,000	\$0	\$9,221,362	\$6,182,415	\$3,038,946
40 Administrative Costs									
Owner's Project Manager Basic Services	\$3,200,000	\$443,580	\$3,643,580	\$3,392,925	\$250,655	\$0	\$3,643,580	\$801,729	\$2,841,851
OPM Feasibility Study	\$299,800	\$78,353	\$378,153	\$378,153	\$0	\$0	\$378,153	\$378,153	\$0
OPM Cost Estimates	\$0	\$5,500	\$5,500	\$5,500	\$0	\$0	\$5,500	\$5,500	\$0
Advertising	\$29,795	\$205	\$30,000	\$0	\$30,000	\$0	\$30,000	\$0	\$30,000
Other Administrative Costs	\$50,000	\$0	\$50,000	\$11,855	\$38,145	\$0	\$50,000	\$11,855	\$38,145
Other Project Costs (Moving)	\$150,000	\$50,000	\$200,000	\$0	\$200,000	\$0	\$200,000	\$0	\$200,000
Utility Fees	\$300,000	\$0	\$300,000	\$34,873	\$265,127	\$0	\$300,000	\$10,005	\$289,995
Legal	\$50,000	-\$50,000	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Commissioning Agent	\$200,000	-\$6,590	\$193,410	\$193,410	\$0	\$0	\$193,410	\$32,542	\$160,868
Subtotal	\$4,279,595	\$521,048	\$4,800,643	\$4,016,716	\$783,927	\$0	\$4,800,643	\$1,239,784	\$3,560,859



Town of Concord
Concord Middle School



July 18, 2023

Project Budget and Cost Summary

A	C	D	E	F	G	H	I	J	K
		(Bud. Adj. Tab)	(C+D)	(Com. Cost tab)	(E-F)	(Forecast. tab, >G)	(F+G+H)	(Invoice Tab)	(I-J)
Description	BUDGET			COST				CASH FLOW	
	Intial Budget	Authorized Changes	Approved Budget	Committed Costs	Uncommitted Costs	Forecast Costs	Total Project Costs	Expenditures to Date	Balance To Spend
50 Furniture, Fixtures and Equipment									
Furniture, Fixtures and Equipment	\$1,225,000	\$140,000	\$1,365,000	\$0	\$1,365,000	\$0	\$1,365,000	\$0	\$1,365,000
Security	\$227,500	-\$227,500	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Technology	\$1,225,000	\$35,000	\$1,260,000	\$0	\$1,260,000	\$0	\$1,260,000	\$0	\$1,260,000
Subtotal	\$2,677,500	-\$52,500	\$2,625,000	\$0	\$2,625,000	\$0	\$2,625,000	\$0	\$2,625,000
Project Sub-Total	\$95,238,095	\$6,583,910	\$101,822,005	\$98,383,078	\$3,438,927	\$0	\$101,822,005	\$8,456,089	\$93,365,916
70 Project Contingency									
Construction Contingency	\$4,000,000	\$591,197	\$4,591,197		Current Contingency	Potential Risk	Potential Contingency		
Construction Bid Savings Contingency	\$0	\$2,245,207	\$2,245,207		\$4,591,197	\$0	\$4,591,197		\$4,591,197
Owner's Contingency	\$761,905	\$76,374	\$838,279		\$2,245,207	\$0	\$2,245,207		\$2,245,207
Subtotal	\$4,761,905	\$2,912,778	\$7,674,683		\$838,279	\$0	\$838,279		\$838,279
					\$7,674,683	\$0	\$7,674,683		\$7,674,683
Project Sub-Total Incl. Contingency	\$100,000,000	\$9,496,688	\$109,496,688	\$98,383,078	\$11,113,610	\$0	\$109,496,688	\$8,456,089	\$101,040,599
Bid Contingency	\$0	\$2,019,312	\$2,019,312		\$2,019,312		\$2,019,312		\$2,019,312
Project Total	\$100,000,000	\$11,516,000	\$111,516,000	\$98,383,078	\$13,132,922	\$0	\$111,516,000	\$8,456,089	\$103,059,911
*Includes \$1.5M from Feasibility and Schematic Design Phase									
Construction Cost Estimates	Date	Amount	Gross Square Feet	Cost Per SF	Budget Revisions Summary			Date	Amount
Schematic Design Estimate	11/03/21	\$82,512,622	143,510	\$574.96					
Design Development	06/29/22	\$86,105,512	142,704	\$603.39					
Construction Documents (60%)	10/19/22	\$86,455,680	142,513	\$606.65					
Construction Documents (90%)	01/12/23	\$87,420,207	142,567	\$613.19					
Finalized GC Contract									