



November 30, 2023

Town of Concord
Concord Middle School
Project Budget and Cost Summary



A	C	D (Bud. Adj. Tab)	E (C+D)	F (Com. Cost tab)	G (E-F)	H (Forecast. tab, >G)	I (F+G+H)	J (Invoice Tab)	K (I-J)
Description	BUDGET			COST				CASH FLOW	
	Intial Budget	Authorized Changes	Approved Budget	Committed Costs	Uncommitted Costs	Forecast Costs	Total Project Costs	Expenditures to Date	Balance
20 Construction									
Construction	\$80,000,000	\$5,175,000	\$85,175,000	\$85,175,000	\$0	\$0	\$85,175,000	\$12,772,206	\$72,402,794
Change Orders		\$31,023	\$31,023	\$31,023	\$0	\$161,294	\$192,317	\$0	\$192,317
Subtotal	\$80,000,000	\$5,206,023	\$85,206,023	\$85,206,023	\$0	\$161,294	\$85,367,317	\$12,772,206	\$72,595,111
30 Architectural & Engineering									
Designer - Basic Services	\$6,590,600	\$589,400	\$7,180,000	\$7,180,000	\$0	\$0	\$7,180,000	\$5,218,000	\$1,962,000
Schematic Design	\$889,400	\$232,447	\$1,121,847	\$1,121,847	\$0	\$0	\$1,121,847	\$1,121,847	\$0
Geotechnical Engineering CA	\$250,000	-\$45,000	\$205,000	\$205,000	\$0	\$0	\$205,000	\$116,085	\$88,915
Geoenvironmental Engineering-allowance	\$51,000	\$134,000	\$185,000	\$185,000	\$0	\$0	\$185,000	\$0	\$185,000
Site Survey	\$50,000	-\$30,000	\$20,000	\$10,000	\$10,000	\$0	\$20,000	\$0	\$20,000
Survey of Existing Conditions / Wetlands	\$50,000	-\$50,000	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Hazardous Materials	\$100,000	\$45,000	\$145,000	\$145,000	\$0	\$0	\$145,000	\$1,338	\$143,662
A&E Sub Consultants	\$0	\$70,500	\$70,500	\$70,500	\$0	\$0	\$70,500	\$55,880	\$14,620
Other Reimbursable Costs	\$100,000	-\$80,000	\$20,000	\$20,000	\$0	\$0	\$20,000	\$425	\$19,575
Printing (Over the Minimum)	\$50,000	-\$30,000	\$20,000	\$0	\$20,000	\$0	\$20,000	\$0	\$20,000
Testing & Inspections	\$150,000	\$104,015	\$254,015	\$254,015	\$0	\$0	\$254,015	\$11,730	\$242,285
Subtotal	\$8,281,000	\$940,362	\$9,221,362	\$9,191,362	\$30,000	\$0	\$9,221,362	\$6,525,304	\$2,696,058
40 Administrative Costs									
Owner's Project Manager Basic Services	\$3,200,000	\$443,580	\$3,643,580	\$3,392,925	\$250,655	\$0	\$3,643,580	\$1,099,917	\$2,543,664
OPM Feasibility Study	\$299,800	\$78,353	\$378,153	\$378,153	\$0	\$0	\$378,153	\$378,153	\$0
OPM Cost Estimates	\$0	\$5,500	\$5,500	\$5,500	\$0	\$0	\$5,500	\$5,500	\$0
Advertising	\$29,795	\$205	\$30,000	\$0	\$30,000	\$0	\$30,000	\$0	\$30,000
Other Administrative Costs	\$50,000	\$0	\$50,000	\$26,195	\$23,805	\$0	\$50,000	\$26,195	\$23,805
Other Project Costs (Moving)	\$150,000	\$50,000	\$200,000	\$0	\$200,000	\$0	\$200,000	\$0	\$200,000
Utility Fees	\$300,000	\$0	\$300,000	\$36,073	\$263,927	\$0	\$300,000	\$21,250	\$278,750
Legal	\$50,000	-\$50,000	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Commissioning Agent	\$200,000	-\$6,590	\$193,410	\$193,410	\$0	\$0	\$193,410	\$50,995	\$142,416
Subtotal	\$4,279,595	\$521,048	\$4,800,643	\$4,032,256	\$768,387	\$0	\$4,800,643	\$1,582,009	\$3,218,634



November 30, 2023

Town of Concord
Concord Middle School

Project Budget and Cost Summary



A	C	D (Bud. Adj. Tab)	E (C+D)	F (Com. Cost tab)	G (E-F)	H (Forecast. tab, >G)	I (F+G+H)	J (Invoice Tab)	K (I-J)
Description	BUDGET			COST				CASH FLOW	
	Intial Budget	Authorized Changes	Approved Budget	Committed Costs	Uncommitted Costs	Forecast Costs	Total Project Costs	Expenditures to Date	Balance
50 Furniture, Fixtures and Equipment									
Furniture, Fixtures and Equipment	\$1,225,000	\$140,000	\$1,365,000	\$0	\$1,365,000	\$0	\$1,365,000	\$0	\$1,365,000
Security	\$227,500	-\$227,500	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Technology	\$1,225,000	\$35,000	\$1,260,000	\$0	\$1,260,000	\$0	\$1,260,000	\$0	\$1,260,000
Subtotal	\$2,677,500	-\$52,500	\$2,625,000	\$0	\$2,625,000	\$0	\$2,625,000	\$0	\$2,625,000
Project Sub-Total	\$95,238,095	\$6,614,933	\$101,853,028	\$98,429,641	\$3,423,387	\$161,294	\$102,014,322	\$20,879,518	\$81,134,804
70 Project Contingency									
Construction Contingency	\$4,000,000	\$560,174	\$4,560,174						\$4,398,880
Construction Bid Savings Contingency	\$0	\$2,245,207	\$2,245,207						\$2,245,207
Owner's Contingency	\$761,905	\$76,374	\$838,279						\$838,279
Subtotal	\$4,761,905	\$2,881,755	\$7,643,660						\$7,482,366
Project Sub-Total Incl. Contingency	\$100,000,000	\$9,496,688	\$109,496,688	\$98,429,641	\$11,067,047	\$0	\$109,496,688	\$20,879,518	\$88,617,170
Bid Contingency	\$0	\$2,019,312	\$2,019,312		\$2,019,312		\$2,019,312		\$2,019,312
Project Total	\$100,000,000	\$11,516,000	\$111,516,000	\$98,429,641	\$13,086,359	\$0	\$111,516,000	\$20,879,518	\$90,636,482
*Includes \$1.5M from Feasibility and Schematic Design Phase									
Construction Cost Estimates	Date	Amount	Gross Square Feet	Cost Per SF		Budget Revisions Summary		Date	Amount
Schematic Design Estimate	11/03/21	\$82,512,622	143,510	\$574.96					
Design Development	06/29/22	\$86,105,512	142,704	\$603.39					
Construction Documents (60%)	10/19/22	\$86,455,680	142,513	\$606.65					
Construction Documents (90%)	01/12/23	\$87,420,207	142,567	\$613.19					
Finalized GC Contract	07/13/23	\$85,175,000	142,567	\$597.44					