

## TOWN OF CONCORD CONCORD MIDDLE SCHOOL TRC APPROVALS COMMITMENT, BUDGET ADJUSTMENT, AND INVOICE LOG



December 2023

**COMMITMENTS** 

(gray items previously acknowledged/approved)

\$5,041,469.68

	PO #	Budget Adjustment		
FIRM	Amend #	(Y/N)	Approval Date	Total Value
CTA Construction Managers	1	Υ	10/12/2023	\$31,023.00
Concord Legal	N/A	N	12/14/2023	\$1,750.00
Concord Bridge	N/A	N	11/16/2023	\$50.00
CMLP	N/A	N	12/14/2023	\$128,000.00
CTA Construction Managers	2	Υ	12/21/2023	\$72,118.96
			TOTAL VALUE =	\$232,941.96

**Budget Adjustments** 

budget Adjustifierits			
	Contingency Use		
Description	(HCC/SCC)	Hard Cost Contingency	<b>Soft Cost Contingency</b>
Starting Value		\$ 4,591,197.00	\$ 877,394.00
Prior Modifications			
AKF/SGH			-\$35,100.00
Transfer from Testing Agency Line			\$35,100.00
Fenagh Engineering and Testing			-\$39,115.00
CTA Construction Managers CO #1		-\$31,023.00	
Sub-total Prior to this Period		(\$31,023.00)	(\$39,115.00)
This period			
CTA Construction Managers CO #2		-\$72,118.96	
Sub-total this Period		(\$72,118.96)	\$0.00
Current Balance:		\$4,488,055.04	\$838,279.00

## **INVOICES**

Total

FIRM	INVOICE NO.	PAYMENT AMT.
Multivista	4286	\$549.00
Fenagh	7130-4	\$7,570.50
SMMA	0060354	\$24,607.78
SMMA	0060353	\$63,000.00
СТА	7	\$4,736,731.40
Hill International	37	\$77,155.00
AKF	549904	\$2,106.00
Concord Legal	9	\$1,750.00
CMLP	30	\$128,000.00