

Concord Middle School

CMSBC Meeting
June 29, 2023



Construction Update

- Contractor Mobilization/Fence Installation
Start: June 8th
- Executed Contract/Notice to Proceed: June 14th
- Last Day of School/Phase 1A & 1B Site Work
Start: June 15th
 - Clearing & grubbing of existing trees and vegetation
 - Erosion Control: Silt Fence and Waddle
 - Cut/Cap Water Service
 - Demo Existing Field/Irrigation Structures
 - Strip & Stockpile Topsoil (June 22nd Start)
- Excavation of Building Footprint Start: June 26th
- Construction Entrances to be Established
- Building Permit in 1-2 weeks
- Foundation Start Anticipated Mid-July



Site Photographs: Tree Removal



Site Photographs: Erosion Control & Waddle Excavation Test Pit



Site Photographs: Loam Stockpile

