

Town of Concord
Concord Middle School
Proposed Change Order Log
December 31, 2023



PCO	Description	Origin	Comments	Current Amount	Change Order	Date CO Approved
005	Plumbing Acid Neutralization Tank Revisions	PR-2	Combined comments sent to CTA 11/17/23	\$74,542.49		
006	Existing Middle School Repair Work	Owner	Combined comments sent to CTA 11/3/23	\$3,722.63		
009	Elec. Utility Requested Additional Conduits	PR-13	Comments to CTA 9/20/23. WJGEI meeting 11/29/23	\$6,048.86		
010	Weather Events	CTA	9/28/23 Hill Letter to CTA. No PCO #10 received			
013	Eliminate Sensor & Screen at Classroom Partitions	PR-11	Combined comments sent to CTA 11/16/23	-\$14,866.84		
014	Added Concrete Foundation Steps - 6b line	CTA	Combined comments sent to CTA 11/29/23	\$17,487.42		
016	RFI #167 Resp. - Missing Drain	RFI-167	SMMA comments sent to CTA 11/30/23	\$2,371.45		
017	Plumbing Floor Drain Revisions	PR-4	Need Design Team review	-\$8,231.84		
TBD	Temporary Lighting	CCD-1	Pending CTA revision.	\$8,378.09		
			Pending (Open)	\$89,452.26		