	Reconciled	Bucket #1	Bucket #2	Bucket #3			
Item #	Value (\$1,000)	Accept Item	Reject Item	No consensus	Notes		
5	230			Add displacement ventilation @ auditorium	Concern about costs		
6	905			Increase ventilation - 20 to 25 cfm/person	Concern about costs		
6a	175		Add Aircuity - demand control ventilation system				
9	-74		Reduce advanced lighting controls - 100% to 60%				
10	-117	Switch from gas to diesel generator					
17a	-18		Reduce interior light shelf - from 18" to 10"				
17b	-52			Remove interior light shelf	Concern about reducing interior daylighting		
21	-143		Remove sunshades - south facing classrooms				
22	-70		Reduce sunshades - south facing classrooms				
23	1000	Replace sunshades @ south facing curtainwall w/ deep mullion cap					
24	-64		Remove sunshades @ south facing curtainwall	1			
25		Reduce <u>acoustical</u> mechanical screen by 164 LF			Potential for further reductions contingent on s	soud testing - screen is 53	0 LF # \$1,349 LF = \$715k
27a	-57			Reduce glass @ connector from 12' to 8' + 2'sill			
28	-48		Change curtainwall @ art rooms to punched windows (50% glazing reduction)				
29	-544		Change curtainwall from triple to double pane				
30		Change receiving area from CMU to FRP					
31	1200000000	Change gym from CMU to impact resistant sheetrock					
Total	-625						